

Family Health Services Interior Renovation and New Building

July 31, 2023

PROPOSED PHASING SCHEDULE						
PHASE	PHASE NAME	DESCRIPTION	START DATE	WEEKS	COMPLETION DATE	OCCUPY DATE
1	SPRINKLERS	<ul style="list-style-type: none"> • EXTEND EXISTING DRY-PIPE SPRINKLER SYSTEM INTO 1986/1992 BUILDING 	9/18/2023	12	AS REQUIRED FOR COMPLETION	OCCUPY DURING CONSTRUCTION
2A	OFFICE INFILL	<ul style="list-style-type: none"> • NEW CONSTRUCTION OF (4) SEPARATE INFILL ADDITIONS ON NORTH SIDE OF BUILDING 	9/18/2023	20	2/5/2024	2/12/2024
2C	RESIDENTS' CLINIC	<ul style="list-style-type: none"> • INTERIOR RENOVATION TO CONSTRUCT (6) EXAM ROOMS 	2/12/2024	10	4/22/2024	4/29/2024
3B	POD2 EXAM RENO	<ul style="list-style-type: none"> • INTERIOR RENOVATION OF (7) EXAM ROOMS 	4/29/2024	12	7/22/2024	7/29/2024
2B	DENTAL INFILL	<ul style="list-style-type: none"> • (9) NEW CONSTRUCTION OPERATORIES AT INFILL ADDITION AT COURTYARD BETWEEN EXISTING BUILDINGS 	9/18/2023	30	4/15/2024	4/22/2024
3A	DENTAL RENOVATION	<ul style="list-style-type: none"> • INTERIOR RENOVATION OF (6) DENTAL OPERATORIES 	4/22/2024	12	7/15/2024	7/22/2024
4	EAST BUILDING	<ul style="list-style-type: none"> • NEW CONSTRUCTION BUILDING 	9/18/2023	60	11/11/2024	11/25/2024

NOTE: These dates are preliminary and offered as an expectation of construction duration. Final schedule and dates to be coordinated with General Contractor