

ADDENDUM #01 ISSUE LOG



dayton children's

Dayton Children's - 2023 Backfill - OPC 4 - C

Champlin Project No. 627-6981 - OPC 4

Issue Date 2025.07.28



Drawing/Section No.

Drawing / Spec Title

Description of Change

SPECIFICATIONS ADDITIONS / REVISIONS

None at this time.

DRAWINGS - ARCHITECTURAL

G-001	COVER/ SHEET INDEX	Updated current revision dates in the drawing index
G-002	GENERAL NOTES	Added standrad equipment mounting heights info for clarifications.
AD-101	DEMO FLOOR PLAN	1. Fixed demo key note error (changed from note #33 to #64). 2. Added demo plan note 68, 69, 70 for clarifications.
AD-111	DEMO RCP	1.Added RCP demo drawing key note 65, 66, 67 for gyp. bd bulkhead and light fixture removal clarifications.
A-001	WALL PARTITION INFORMATION	Added "typ. Control joint detail".
A-101	NEW WORK FLOOR PLAN	Revised floor plan dimensions.
A-111	NEW WORK RCP	1. Revised gyp. bd. Soffit above Check-In desk to mount track for security grille. 2. Added ceiling keynote 220, 221 for security grille and track system for clarifications. 3. Added ceiling keynote 222 for patching ceiling grid system after gyp. bd. bulkhead removals.
A-401	INTERIOR ELEVATIONS	1. Added wall tile patterns and height information for clarifications per finish schedule. 2. Added coat hook mounting location on the toilet compartment door for clarification.
A-402	INTERIOR ELEVATIONS	1. Added wall tile patterns and height information for clarifications per finish schedule. 2. Added coat hook mounting location on the toilet compartment door for clarification. 3. Added gyp bd on metal furring over the existing uneven wall surfaces to flush wall surface, see drawing keynote #131.

A-403	INTERIOR ELEVATIONS	<ul style="list-style-type: none"> 1. Added/revised elevation dimensions for clarifications. 2. Added support bracket on elevation 11 per casework detail for clarification. 3. Added wall protection height dimensions per the finish schedule for clarification. 4. Added equipment tags for clarification.
A-404	INTERIOR ELEVATIONS	<ul style="list-style-type: none"> 1. Added wall protection height dimensions per the finish schedule for clarification. 2. Reduced wall cabinet height from 2'-6" to 2'-0" on elevation 2 (EXAM typical) to provide space for wall mounted equipment (paper towel dispenser/ glove dispenser, etc.) 3. Added coat hook tag and mounting dimensions.
A-501	DETAILS	<ul style="list-style-type: none"> 1. Added missing height dimension on detail 6 (marketing display). 2. Clarified corner guard tag numbers, CG-1 (typ.), CG-2 (wall end) 3. Revised detail 1 & 2 (Security grille/track) to match project plan layout.
A-601	DOOR SCHEDULE, FRAMES, TYPES, HARDWARES & DETAILS	<ul style="list-style-type: none"> 1. Added missing detail information in DOOR SCHEDULE.
A-602	DOOR FRAME DETAILS	<ul style="list-style-type: none"> 1. Revised Jamb detail "2" to match section detail "1" (center glazed storefront system)
A-801	CASEWORK DETAILS	<ul style="list-style-type: none"> 1. Added missing 3/4" plywood substrate on detail "7" (BC-012) per DCH standard.
A-802	CASEWORK DETAILS	<ul style="list-style-type: none"> 1. Added detail dimension to clarify adjustable shelf number per the wall cabinet height. (wall cabinet ht. 2'-0" and under will have one adj. shelf) 2. Revised base cabinet toe kick finish from PLAM to scheduled base on detail 1, 2, 6, & 9 per DCH standard.
A-900	SACRED WALL PLAN	<ul style="list-style-type: none"> 1. Revised dimensions on elevation "3" to match plan dimensions.
A-901	FFE PLAN	<ul style="list-style-type: none"> 1. Revised equipment description for clarification.
A-902	FINISH PLAN	<ul style="list-style-type: none"> 1. Added missing floor patterns (fixed graphical errors).
DRAWINGS - PLUMBING/ MECHANICAL/ ELECTRICAL/ TECHNOLOGY		
		None at this time.
SUPPLEMENTAL		
		None at this time.